CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.10/GVG/CSR.1/738/CEMENT/2014-15 Date: 20.01.2015

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. G. Venkate... Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
*NAME OF THE WORK	:	Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
SAMPLE ID	:	Cement – (Sample – 2)
SAMPLE RECEIVED ON	:	17.01.2015
PERIOD OF TESTING	:	17.01.2015 to 20.01.2015

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	145 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	470 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-10

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.10/GVG/CSR.1/738/SAND-Gradation/2014-15 : 20.01.2015

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. G. Venkate .. Gowda,**
No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town,
Bangalore – 64.

*** Name of Work** : Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates – (Sample – 2)

Sample Received on : 17.01.2015

Date of Testing : 20.01.2015

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.47	90-100	90-100	90-100	95-100
2.36	82.00	60-95	75-100	85-100	95-100
1.18	55.71	30-70	55-90	75-100	90-100
600 Micron	25.17	15-34	35-59	60-79	80-100
300 Micron	10.59	5-20	8-30	12-40	15-50
150 Micron	2.02	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-10

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.10/GVG/CSR.1/738/AGG/GR/2014-15 : 20.01.2015

TEST REPORT ON COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. G. Venkate Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
* Name of Work	: Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (40mm) – (Sample – 2)
Sample Received on	: 17.01.2015
Date of Testing	: 20.01.2015

Total Wt. of Aggregates in gms= **10000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	95.85	95-100	85-100
20	51.25	30-70	0-20
10	23.75	10-35	0-5
4.75	2.40	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.10/GVG/CSR.1/738/AGG/GR/2014-15 : 20.01.2015

TEST REPORT ON COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. G. Venkate[illegible] Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
* Name of Work	: Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (20mm) – (Sample – 2)
Sample Received on	: 17.01.2015
Date of Testing	: 20.01.2015

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	96.30	95-100	85-100
10	39.36	25-55	0-20
4.75	6.72	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborator
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/GVG/STEEL/2014-15

22.01.2015

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. G. Venkate Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
Name of the work	:	Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	:	AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
Date of Test	:	22.01.2015
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
1	8	0.40	510	552	13.15	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-10

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.10/GVG/STEEL/2014-15 22.01.2015

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. G. Venkate Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
Name of the work	:	Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	:	AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
Date of Test	:	22.01.2015
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
1	10	0.62	513	556	13.45	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-10

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.10/GVG/CSR.1/738/CUBE/2014-15 24.02.2015

TEST REPORT ON CONCRETE CUBES

* Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	: **Mr. G. Venkate Gowda,** No. 53/1, 14th 'A' Cross, 'A' Sector, Yelahanka New Town, Bangalore – 64.
* Name of the work	: Improvements to Roads and Drains at BEL 2nd Block 5th Cross Road Left Side in Ward No.10 (Doddabommasandra), Vidyaranyapura Sub Division, BBMP, Bangalore.
* Reference	: AEE/BBMP/VSD/PR/599/1/2014-15 Dated: 17.01.2015
* Sample ID	: Cement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
* Grade of Concrete	: M_{20}
Compressive Strength as o	: 28^{th} day
Sample Received on	: 27.01.2015

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	27.01.2015	24.02.2015	8.385	507.2	22.54
2	27.01.2015	24.02.2015	8.296	495.6	22.03
3	27.01.2015	24.02.2015	8.147	483.7	21.50

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the labo
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com